

Stand: 19.12.2022

Kostenschätzung Kastanie - Modulbau
--

Angebot (netto) + 10.000 € (netto)	988.673,00 €
+ 19 %	1.176.520,87 €
Optionen (netto):	
Fassade	99.418,00 €
Heizung	104.744,00 €
ELT	69.238,00 €
Spülung	7.331,00 €
F30 Module	23.999,00 €
Türen	9.695,70 €
	314.425,70 €
+19%	374.166,58 €
Planung (brutto)	28.803,95 €
Mobiliar (brutto)	60.500,00 €
baus. Leistungen (brutto)	60.000,00 €
Summe (brutto)	1.699.991,40 €